

Compaction control with variable energy dynamic penetrometer

Document : S:\Test Beds\Backfill\Pandas.pd2			
Site : Scratchwood Test Beds			
Sounding : TB6 Recycled Granular 900mm layer			
Tarmac : 0 mm	Pre-sounding depth : 0 mm	Area : 2 cm ²	Water table : Indefinite
Weight : Panda 2 hammer	Breaking cond. : Temporary	Date : 22/05/2012	Hour : 08:09:00
Operator : L Brockhouse		Company : Veolia Water	
Comments : Recycled Granular 900mm - 8 passes 50kg Vibrotamper 900mm compacted layer - Full depth 50kg Vibrotamper - 8 Passes Compaction fails to meet requirements			

